

# Borth Coastal Protection Scheme – Weekly Report

Week 53 – ending 13<sup>th</sup> January

ECC PM :	Atkins	Rob Morgan
Contractor:	BAM Nuttall	Ray Jones
CDM coordinator	Faithful and Gould	Martin Clark
Site Supervisor	Royal Haskoning	Alice Johnson

## Planned Activities

Area	Description	Completion
Site Compound	Completed. Main number is 01970 871 834.	100%
Beach Access North	North Access is complete Some replacement and rock fragments remain.	100% place 80% tidy up
Beach Access South	Southern access is complete.	100%
Groyne 1	Groyne 1 is complete.	100%
Groyne 2	Groyne 2 is complete	100%
Breakwater 1	Further dig carried out and geotextile laid. Core rock requires sorting to ensure correct grading.	93% core 9% top
Breakwater 2	Breakwater 2 is complete.	100%
Temporary Causeway	Temporary causeway is complete. Some of the inner end has been removed.	100%
North Reef	No work.	98% bedding 100% core 47% top
South Reef	Good week placing rock, shaping is now visible.	98% bedding 100% core 71% top
Shingle Nourishment Material	Shingle deliveries are now complete.	100%
Shingle Nourishment Placement	Further replacement carried out behind the reef about 100m remains. Topping off of shingle is required.	84%
Other	A maritime exclusion zone is now in place around the reef and causeway; the reefs are now marked by the permanent west cardinal. Snagging list issued. Welding completed some painting to finish. Outfall grill installed.	-

## Weather and Tidal Conditions

- Good tides and calm weather all week, mild and damp.

## Plant on Site

- 0Nr. Bulldozer (kept onsite)
- 1Nr. Tele-handler and bowser all week
- 1Nr. 340 tracked excavator
- 3Nr. 450 tracked excavator with grabs
- 3Nr. 35t dumper truck

## People on Site

- 7Nr. Bam Staff and Support

- 6Nr. Labour
- 7Nr. Plant operators

### Material approval and delivery

- Garwen now approved as a source.
- Two further quarries approved at Bolton Hill and Halkyn.

Type	E – Rep.	C1 – Natural	5-100kg Stone	0.3-1t Rock	0.5-1t Rock	3-6t Rock	6-10t Rock (Nr.)
9/1							56.30 (7)
10/1							113.36 (13)
11/1							112.06 (12)
12/1							113.18 (14)
131							0
<b>Total to week</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>394.9 (46)</b>
Previously	122,699.91	54,667.78	13,419.71	21,916.88	7,755.28	26,680.70	43,615.62
<b>Total to date (13.1.12)</b>	<b>122,699.91</b>	<b>54,667.78</b>	<b>13,419.71</b>	<b>21,916.88</b>	<b>7,755.28</b>	<b>26,680.70</b>	<b>44010.22</b>
<b>QS Total (28.11.11)</b>	<b>123,940</b>	<b>52,130</b>	<b>15,151</b>	<b>22,202</b>	<b>7,806</b>	<b>25,241</b>	<b>43,127</b>

NB. This is an approximate table and checked tonnages are held by QS.

### Planned Activities Next Week

- Continue to place stone and rock in Southern reef.
- Continue work on breakwater 1.