

## Borth Coastal Protection Scheme – Weekly Report

Week 2 - 17<sup>th</sup> – 21<sup>st</sup> January

ECC PM :	Atkins	Rob Morgan
Contractor:	BAM Nuttall	Ray Jones
CDM coordinator	Faithful and Gould	Martin Clark
Site Supervisor	Royal Haskoning	Alice Johnson

### Planned Activities

Area	Description	Completion
Site Compound	All cabins on site and work carried out to complete services and entrances. Telephones, internet still outstanding.	75%
Beach Access North	North Access created using a steel ramp over the kerb to prevent damage. Southern Gate taken out and widened. This is currently protected by a timber bog mat. Fishermen regularly use the entrance for access and therefore need to maintain access. Therefore only closed in forecasted poor weather.	80%
Beach Access South	Entrance to be created over grass area opposite community hall drive way. Agree with property opposite ensuring reinstated, the gap is protected when not in use and steps are provided up and over the breastwork on completion.	25%
Groyne 1	Not Started	0%
Groyne 2	Not Started	0%
Breakwater 1	Not Started. Trees exposed mid week below the footprint of the breakwater. Require survey and consideration of accommodation.	0%
Breakwater 2	Not Started	0%
Temporary Causeway	Discussions ongoing as to the method with CCW. Benthic survey of causeway area no longer required	0%
North Reef	Not Started	0%
South Reef	Not Started	0%
Other	Discussions on access routes, fuelling areas over the beach and locations for plant in storm events. Letter drafted to inform residents	-

### Weather and Tidal Conditions

- Bright, cold and clear.
- Low water mid day getting later during the week. Springs at the weekend.

### Plant on Site

- 1Nr. 160 wheeled excavator all week.
- 1Nr. Bulldozer (Blade) arrived Wednesday.

### **Material approval and delivery**

- Natural Nourishment material source is acceptable
- Quarried Nourishment requires appropriate consents.
- Rock type is acceptable, though more details are required on the production, selecting and sourcing of the rock.
- No materials delivered.

### **Planned Activities Next Week**

- Deliveries of rock towards end to the week.
- Prepare the beach, stacking areas for deliveries.

### **Environment, Consents and Public Relations**

- Notices for footpath closures displayed along the front

### **Miscellaneous**

- None