

Borth Coastal Protection Scheme – Weekly Report

Week 3 - 24th – 28th January

ECC PM :	Atkins	Rob Morgan
Contractor:	BAM Nuttall	Ray Jones
CDM coordinator	Faithful and Gould	Martin Clark
Site Supervisor	Royal Haskoning	Alice Johnson

Planned Activities

Area	Description	Completion
Site Compound	All cabins on site and work carried out to complete services and entrances. Telephones remain outstanding, internet has been installed	90%
Beach Access North	North Access has been created and established. It is currently being use by 20DWT lorries for delivery of shingle. There appears to be some deterioration of the steel ramp protecting the access kerb. Work carried out to widen gates.	80%
Beach Access South	Entrance to be created over grass area opposite community hall driveway. Agree with property opposite ensuring reinstated, the gap is protected when not in use and steps are provided up and over the breastwork on completion. Topsoil has been excavated for the laying of the track.	30%
Groyne 1	Not Started	0%
Groyne 2	Not Started	0%
Breakwater 1	Not Started. Trees exposed mid week below the footprint of the breakwater. Require survey and consideration of accommodation. Tree survey yet to be undertaken	0%
Breakwater 2	Not Started	0%
Temporary Causeway	Discussions ongoing as to the method with CCW.	0%
North Reef	Not Started	0%
South Reef	Not Started	0%
Shingle Norishment	Some nourishment Replacement has been brought in and is currently being stockpiled at the northern end above MHWS.	2%
Other	Letter delivered to residents. Building sentry boxes, notice boards etc.	-

Weather and Tidal Conditions

- Bright, cold and clear. Some showers and light winds.
- Neaps by end of week. High water mid day.

Plant on Site

- 1Nr. 160 wheeled excavator all week.
- 1Nr. Bulldozer (Blade) all week.
- 1Nr. Telly-handler and bowser all week.
- Trailer, and pecker.

Material approval and delivery

- Quarried Nourishment requires appropriate consents.
- Type C1 sharp angled shingle material delivery and stored at the North Stockpile

- Rock type is acceptable.

Type	C1
Tuesday	637.24t
Wednesday	870.82t
Thursday	716.54t
Total to week	2224.60t
Previously	0
Total to date	2224.60t

Planned Activities Next Week

- Work to complete compound Sat, may open up southern access.
- Deliveries of rock to start Monday.
- Continue to bring in replacement shingle and stockpile.
- Shingle from Cefn Grainog to arrive Monday.

Environment, Consents and Public Relations

- Notices for footpath closures displayed along the front.

Miscellaneous

- None