

Borth Coastal Protection Scheme Phase 2 – Weekly Report

Week 8 – ending 20th July

ECC PM: Atkins Rob Morgan
Contractor: BAM Nuttall Ray Jones
CDM Co-ordinator: Royal HaskoningDHV Steve Vernon
Site Supervisor: Royal HaskoningDHV David Cramp

Planned Activities

Area	Description	Completion
Site Compound	Majority of compound is set-up and complete including phone lines. Still awaiting full internet access and set up of networks and printers.	80%
Beach Access and Rock Stockpile	Beach access area is complete and rock deliveries have commenced. Type 1 (3-6t) and Type 3 (0.3-1t) rock deliveries are received daily.	10%
Breakwater 1	Work yet to commence	0%
Breakwater 2	Work yet to commence	0%
Breakwater 3	Work yet to commence	0%
Groyne 1	Work yet to commence	0%
Groyne 2	Work yet to commence	0%
Groyne 3	Work yet to commence	0%
Beach Nourishment (Phase 2)	Work yet to commence	0%
Beach Nourishment (Phase 1)	Work commenced this week on re-profiling Phase 1 to form a flat shingle surface for the public. This will release a proportion of shingle for re-use in Phase 2 nourishment. Work was completed by close of play on Friday.	100%

Weather and Tidal Conditions

- Sunny, calm weather for the majority of the week. Stormy on Monday 14th July.

Plant on Site

- 1Nr. P65 Dozer
- 1Nr. 45t tracked excavator with grab
- 1Nr. 45t tracked excavator with bucket
- 1Nr. 35t dumper truck

People on Site

- 4Nr. BAM Staff (Site)
- 5Nr. BAM Staff (Office)

- 4Nr. Plant Operatives
- 5Nr. Labour

Material Approval and Delivery

Type	Type 1 (3-6t)	Type 3 (300-1000kg)	75/40	Type A (Shingle)	Type B (Shingle Backfill)	Type C (40mm)
Total to week	3024.76	1637.22	0	0	0	0
Previously	4151.20	3150.93	884.01	0	0	0
Total to date (18.07.14)	7175.96	4788.15	884.01	0	0	0
QS Total	-	-	-	-	-	-

Planned Activities Next Week

- The compound set-up will be finalised.
- Rock deliveries will continue.