

Borth Coastal Protection Scheme – Weekly Report

Week 7 – ending 26th February

ECC PM :	Atkins	Rob Morgan
Contractor:	BAM Nuttall	Ray Jones
CDM coordinator	Faithful and Gould	Martin Clark
Site Supervisor	Royal Haskoning	Alice Johnson

Planned Activities

Area	Description	Completion
Site Compound	Site compound now complete and phones installed. Main number is 01970 871 834. A further integrated welfare unit has been provided for operatives and drivers.	100%
Beach Access North	North Access is complete	100%
Beach Access South	Southern access is complete	100%
Groyne 1	Groyne 1 is progressing and the secondary rock has been placed up to the roundhead and a similar amount of primary rock on the northern side. Week 6 compilation should be corrected to 7%	30%
Groyne 2	Not Started	0%
Breakwater 1	Not Started	0%
Breakwater 2	Not Started	0%
Temporary Causeway	Approach for temporary causeway confirmed with CCW.	0%
North Reef	Not Started	0%
South Reef	Not Started	0%
Shingle Nourishment	Further replacement has been brought in and is currently being stockpiled at the northern and southern end.	15%

Weather and Tidal Conditions

- Weather was damp.
- Neap Tides to start and highest springs of the year by the weekend.

Plant on Site

- 2Nr. Bulldozer (Blade).
- 1Nr. Telly-handler and bowser all week
- 1Nr 360 tracked excavator with bucket
- 2Nr 450 tracked excavator with grab
- 4Nr 35t dumper truck.

Material approval and delivery

- Type E replacement material delivery and stored at the North Stockpile and a southern stock pile has started.
- Type C1 natural material from Cefn Grainog was not delivered this week.
- Rock type is acceptable. A number of weighed sample blocks have been provided.

Type	E - Replacement	C1 - Natural	0.3-1t Rock	3-6t Rock
Friday	1,033.56	0	517.98	149.84
Saturday	0	0	0	0
Monday	1,230.52	0	424.84	325.88
Tuesday	915.44	0	690.08	122.14
Wednesday	841.26	0	351.84	468.84
Thursday	511.02	0	120.54	689.20
Total to week	4,531.80	0	2,105.28	1,755.90
Previously	21,022.29	3,637.92	3,959.62	0
Total to date	25,554.09	3,637.92	6,064.90	1,755.90

Planned Activities Next Week

- Work on groyne 1 on Saturday.
- Further deliveries of natural and replacement shingle will take place.
- Continue Work on Groyne 1
- Start work on Groyne 2 and Breakwater 2.
- Bring in rock from Ystrad Meurig.

Environment, Consents and Public Relations

- Visit to the local school are planned.
- Invited to attend council meeting 7th March