

Borth Coastal Protection Scheme – Weekly Report

Week 1 - 10th – 14th January

ECC PM :	Atkins	Rob Morgan
Contractor:	BAM Nuttall	Ray Jones
CDM coordinator	Faithful and Gould	Martin Clark
Site Supervisor	Royal Haskoning	Alice Johnson

Planned Activities

Area	Description	Completion
Site Compound	Cabins have been delivered to site (Thursday) and are in place. A few cabins delivered earlier. These need to be fitted out and connected to the services.	60%
Beach Access North	Details in discussion, requirement for widening existing entrance. It was suggested this was ok and that a wider reinstatement would be acceptable as this would provide better access for any future work.	0%
Beach Access South	Discussions are ongoing as to the location of the access, which is thought to be over the open land near the access to the community hall.	0%
Groyne 1	Not Started	0%
Groyne 2	Not Started	0%
Breakwater 1	Not Started	0%
Breakwater 2	Not Started	0%
Temporary Causeway	Discussions ongoing as to the method with CCW. Benthic survey of causeway area no longer required	0%
North Reef	Not Started	0%
South Reef	Not Started	0%

Weather Conditions

- Overcast and wet

Plant on Site

- 1 rubber duck all week.

Material approval and delivery

- Natural Nourishment material source is acceptable
- Quarried Nourishment requires appropriate consents.
- Rock type is acceptable, thought more details are required on the production, selecting and sourcing of the rock.
- No materials delivered.

Planned Activities Next Week

- Connection to services, electricity, phone, water, sewerage.
- Prepare accesses to the beach for deliveries

Environment, Consents and Public Relations

- Notices for footpath closures displayed along the front
- Public Exhibition held 2-6pm on Wednesday and 2-8pm on Thursday attend by approximately 75 each day.
- Public Meeting held 7-9pm on Wednesday attended by approximately 50 people.

Miscellaneous

- None