

Borth Coastal Protection Scheme – Weekly Report

Week 4 – 28th January to 4th February

ECC PM :	Atkins	Rob Morgan
Contractor:	BAM Nuttall	Ray Jones
CDM coordinator	Faithful and Gould	Martin Clark
Site Supervisor	Royal Haskoning	Alice Johnson

Planned Activities

Area	Description	Completion
Site Compound	Site compound now complete and phones installed. Main number is 01970 871 834	100%
Beach Access North	North Access is complete	100%
Beach Access South	Southern access is complete	100%
Groyne 1	Not Started. Toe level of groynes and breakwaters will be within the peat and clay foreshore which will require consultation with archaeologists and the excavated material will require disposal.	0%
Groyne 2	Not Started	0%
Breakwater 1	Not Started. Trees exposed mid week below the footprint of the breakwater. Trees surveys are undertaken as they are exposed by the sand.	0%
Breakwater 2	Not Started	0%
Temporary Causeway	Discussions ongoing as to the method with CCW.	0%
North Reef	Not Started	0%
South Reef	Not Started	0%
Shingle Nourishment	Some replacement and natural nourishment has been brought in and is currently being stockpiled at the northern end above MHWS. Trial pits have been carried out to check quantities of materials required.	5%
Other		-

Weather and Tidal Conditions

- Weather was stormy Monday morning and reasonable for the remain week
- Neap Tides and high water dominantly during the day.

Plant on Site

- 1Nr. Bulldozer (Blade) all week
- 1Nr. Telly-handler and bowser all week
- 1Nr 360 tracked excavator with bucket
- 1Nr 450 tracked excavator with grab
- 1Nr 35t dumper truck.
- Offhire – pecker, trailer 160 wheeled excavator

Material approval and delivery

- Type E replacement material delivery and stored at the North Stockpile
- Type C1 natural material from Cefn Grainog started to be delivered.
- Rock type is acceptable.

Type	E - Replacement	C1 - Natural
Friday	607.56	0
Saturday	0	0
Monday	734.37	148.28
Tuesday	914.67	171.34
Wednesday	1,113.24	315.98
Thursday	1,406.86	371.38
Total to week	4,776.70	1,006.98
Previously	2,224.60t	0
Total to date	7,001.30	1,006.98

Planned Activities Next Week

- No work planned Saturday.
- Further deliveries of natural and replacement shingle will take place.
- Rock deliveries will start.

Environment, Consents and Public Relations

- The general comments are positive of the delivery of the scheme and accepting of the disturbance.
- A collection of properties along the northern access route with a blind access is highlighted with signposts.

Miscellaneous

- None