

Borth Coastal Protection Scheme Phase 2 – Site Supervisors Weekly Report

Week 40 – ending 27th February

ECC PM: Atkins Rob Morgan
Contractor: BAM Nuttall Ray Jones
CDM Co-ordinator: Royal HaskoningDHV Steve Vernon
Site Supervisor: Royal HaskoningDHV David Cramp

Planned Activities

Area	Description	Completion
Site Compound	Compound set-up is complete.	100%
Beach Access and Rock Stockpile	Rock deliveries are complete.	100%
Breakwater 1	Structure complete.	100%
Breakwater 2	Structure complete.	100%
Breakwater 3	Structure complete.	100%
Groyne 1	Structure complete.	100%
Groyne 2	Structure complete.	100%
Beach Nourishment (Phase 2)	Complete.	100%
Beach Nourishment (Phase 1)	Complete.	100%
Breastwork Remedial	Complete.	100%
Golf Course Fencing	Complete.	100%
Groyne Markers	Groyne markers require final coat of paint. Piling – 100% Groyne marker installation – 95%	97%

Weather and Tidal Conditions

- Mainly cloudy with some sunny spells and showers.
- High spring tides throughout the week. Very high tides over the weekend of 20th – 22nd Feb (spring tides reached an 18.5 year peak).

Plant on Site

- 1Nr. P65 Dozer
- 2Nr. 45t tracked excavator with bucket
- 1Nr. 35t tracked excavator with bucket
- 1Nr. 35t dumper truck
- 1Nr. Telehandler
- 1Nr. Tractor
- 1Nr. JCB

People on Site

- 2Nr. BAM Staff (Site)
- 5Nr. BAM Staff (Office)
- 4Nr. Plant Operatives
- 2Nr. Labour
- 1Nr. Ceredigion County Council

Material Approval and Delivery

- Material deliveries are complete.

Type	Type 1 (3-6t)	Type 3 (300-1000kg)	75/40	Type A (Shingle)	Type B (Shingle Backfill)	Type C (40mm)
Total to week	367.52	0	0	0	0	0
Previously	302037.26	15126.43	884.01	0	0	0
Total to date (12.09.14)	32404.78	15126.43	884.01	0	0	0
QS Total	-	-	-	-	-	-

Future Activities

- Phase 2 works complete.
- De-mobilisation of the site compound will take place.
- BAM will maintain a presence on site for the repairs to the breastwork along the golf course which is to take place over the coming months.